Permit #
Date 10-12-04
Location Widener Library Harvard
contractor McCabe
Inspector w/Robinson

connect new SS + SD
to building SS + SD

ties from SS to statues

right	17'4"
left	19'4"

ties from SD to statues

right	19'9"
left	16'7"

connect 10" SD DI to "S" bend
and 8" SS DI to CI Dresser
coupling
depth at SS coupling = 13 feet

L. Mothern field notes